

**Department of Human Services**  
**SD Developmental Center**  
**Rightsizing Project - Contract Commitments**

<b>Contract</b>	<b>Contract Amt Totals</b>	<b>Payments To-date</b>	<b>Remaining Balance</b>	<b>%tage Completed</b>
JDH Construction, Inc.	\$ 2,525,486.00	\$ 2,304,735.68	\$ 220,750.32	91.26%
Questions & Solutions (LEED) Engr	\$ 55,800.00	\$ 17,072.35	\$ 38,727.65	30.60%
Brosz Engineering	\$ 4,375.00	\$ 4,375.00	\$ -	100.00%
Gary Snow & Associates	\$ 32,445.64	\$ 18,887.40	\$ 13,558.24	58.21%
Lien Company	\$ 412,918.75	\$ 180,894.07	\$ 232,024.68	43.81%
RS Architect	\$ 6,000.00	\$ 6,000.00	\$ -	100.00%
Springfield Vocational Industries	\$ 133,000.00	\$ 133,000.00	\$ -	100.00%
	<b>\$ 3,170,025.39</b>	<b>\$ 2,664,964.50</b>	<b>\$ 505,060.89</b>	<b>84.07%</b>

Footnote:  
 The SDDC rightsizing project has been in process for three years.