



**South Dakota Department  
of Veterans Affairs**  
**Soldiers & Sailors Bldg.**  
**425 E. Capitol Avenue**  
**Pierre, SD 57501-3100**  
**Phone 605.773.3269**  
**Fax 605.773.5380**

**Sioux Falls Claims Office**  
**2501 W. 22<sup>nd</sup> Street**  
**Sioux Falls, SD 57105-1305**  
**Phone 605.333.6869**  
**Fax 605.333.5306**

<http://vetaffairs.sd.gov>



DATE: July 20, 2018

TO: Representative David Anderson, Chair Joint Appropriations  
Committee  
Senator Larry Tidemann, Vice Chair Joint Appropriations  
Committee  
Joint Appropriations Committee Members

FROM: Larry Zimmerman, SDDVA Secretary

SUBJECT: Status Report on Michael J. Fitzmaurice State Veterans Home

Total federal grant award has been expended, \$23.6 million. We are in the process of the final reimbursement and close out.

Placement of H-piles and concrete slab went smoothly. The steel structure has been erected and exterior wall panels are installed. The ceiling liner is in the process of being installed. A mid-September completion is estimated.

Great effort has been spent keeping the project within budget. However, due to unforeseen circumstances, the project will be approximately one percent (1%) over budget.

cc: Marty Guindon, Auditor General  
Liza Clark, Bureau of Finance and Management